

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20202637
Address: 1001 SE BAILEY RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Curb Construction	Tom Taylor	Partial	Friday, August 20, 2021

Informational:

1 Misc

On Friday, 8-27-2021. George Shaw construction placed approx 1200 LF of CG-1 curbing with a curb machine.

On Monday, 8-30-2021. George Shaw construction resumed forming and pouring concrete throats at various locations.

Comments: