

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20202637  
Address: 1001 SE BAILEY RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Pavement-Stabilized Subgrade</b>	Tom Taylor	Passed	Tuesday, August 31, 2021

Informational:

1 Misc

On Tuesday 7-27-2021. Contractor installed concrete stabilizing to the subgrade.

On Wednesday, 8-25-2021. HB Excavating placed 3" shot rock for parking lot where sub-grade failed proof roll. Failed between field inlets for parking lot north of middle school. Contractor choked rock off with geo-grid and type 5 aggr. And compacted.

**Comments:**