

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20202637  
Address: 1001 SE BAILEY RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection:                | Inspector: | Outcome: | Date:                    |
|----------------------------|------------|----------|--------------------------|
| <b>Pavement-Proof Roll</b> | Tom Taylor | Partial  | Tuesday, August 31, 2021 |

Informational:

1 Misc

On Friday, 8-21-2021. Macown Gordon provided a proof roll that failed on the parking lot west of the school. Contractor will dig out wet soil and place 3" shot rock with Geo-grid and then place type 5 aggr.

On Monday, 8-30-2021. Thorn and Son's layer 6" of type 5 rock on parking lot located at the far south parking lot south of the gym.

**Comments:**