CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20212446

Address: 4805 NE FREEHOLD CT, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Inspector: Outcome: Date:

Erosion Control Nick Lightner Failed Tuesday, August 31,

2021

Corrective Action Required:

INSTALLATION

1 DCM2 ESC DEFICIENT EROSION CONTROL INSTALLATION. NO FURTHER INSPECTIONS

DEFICIENT UNTIL ADEQUATE EROSION CONTROL PROVIDED.

**REPAIR EROSION CONTROL ALONG THE STREET. ALSO INSTALL EROSION CONTROL ALONG THE REAR OF LOT AND AROUND THE REAR OF THE PILE OF

DISTURBED SOIL

Corrective Action Required:

2 Misc 8/19/21 NL - Silt fence has gaps and fence laid over in places. Silt fence also

looks to taken on a lot of silt. Silt fence and silt needs to be dug out and re-installed. Due to silt leaking into the basin behind the house I am placing a

stop on future inspections till item has been repaired.

Corrective Action Required:

3 Misc 8/25/21 NL - Silt fence has gaps and fence laid over in places. Silt fence also

looks to taken on a lot of silt. Silt fence and silt needs to be dug out and re-installed. Due to silt leaking into the basin behind the house I am placing a stop on future inspections till item has been repaired. Please fix. Will check

back in a week.

Corrective Action Required:

4 Misc 8/31/21 14:00 - Spoke with Mark about the ESC fence. Let him know that

people was working on the site and he has tell next Tuesday to fix the issue or we will post the Stop Work Order on site and no one can do any work.

Corrective Action Required:

5 Misc

8/31/21 14:00 - Spoke with Mark about the ESC fence. Let him know that people was working on the site and he has tell next Tuesday to fix the issue or we will post the Stop Work Order on site and no one can do any work.

Comments: