

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20212128
Address: 150 NW OLDHAM PKWY, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection: | Inspector: | Outcome: | Date: |
|--|----------------|----------|--------------------------|
| Erosion Sediment Control (ESC) Inspection | Ronald Paynter | Failed | Tuesday, August 31, 2021 |

Corrective Action Required:

| | | |
|---|------|---|
| 1 | Misc | Trench and catch basin will collect some of the runoff, but not enough erosion control in place to catch the south runoff. Talked with Rick Meyer about concerns and possible solutions. RP 8-20-21 |
|---|------|---|

Corrective Action Required:

| | | |
|---|------|--|
| 2 | Misc | Talked with Rick about the breach that occurred over the weekend at the previous troubled spot. We also talked about another potential bad spot where they are removing more asphalt. Rick is going to get with KAW Valley to see about making corrections to the erosion plan. RP 8-24-21 |
|---|------|--|

Informational:

| | | |
|---|------|--|
| 3 | Misc | Controls are in place and they are going to add straw wattles in front of the drain pipe. RP 8-27-21 |
|---|------|--|

Informational:

| | | |
|---|------|--|
| 4 | Misc | Controls are in place. They added the straw wattle to the entrance of the storm pipe and added rock to the construction entrance. RP 8-30-21 |
|---|------|--|

Corrective Action Required:

| | | |
|---|------|---|
| 5 | Misc | Silt breached the silt fencing again. Notified Rick and will tell KAW Valley also. RP 8-31-21 |
|---|------|---|

Comments: