

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRRES20204977  
Address: 202 NW AMBERSHAM DR, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Sidewalk Inspection</b>	Ronald Paynter	Failed	Wednesday, September 01, 2021

Corrective Action Required:

1	Misc	Forms were placed and aggregate was present and compacted, but sub-grade was too soft to pour. Remove and replace sub-grade or wait until it dries out. Need to call in another inspection before pouring. Also need to remove and replace broken panel by ADA ramp. RP 9-1-21
---	------	--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------

**Comments:**