CITY OF LEE'S SUMMIT

Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20210296

Address: 119 NW JOSHUA DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Inspector: Outcome: Date:

Occupancy Inspection - Codes Michael Harkins Failed Wednesday,

Residential September 01, 2021

Corrective Action Required:

1 Miscellaneous OBTAIN LAWN IRRIGATION PERMIT & submit back flow certification

Correction Submit as graded plot plan for review

Remove sediment buildup at gutter buddy curb inlet

Maintain silt fence until sod complete

Clean street

Remove Constuction debris from job site

Provide final grade & sod Provide splash blocks

Sump shall discharge 36" from foundation

Seal top of exterior light fixtures, meter can, ac disconnect, low volt

penetrations at meter can,

gas line at meter,

Complete stone work front of house

A 4" sphere shall not pass through guardrails

Provide guardrail or raise grade to less than 30" at front stoop

Provide handrail garage stairs

Provide self closing & latching door garage to dwelling

Remove dust covers from smoke detectors

Remove trash from window wells expose drain tiles Basement shower door not identified as tempered glass

Provide (2) 3" screws in each exterior door hinge & strike plate

Land sewer tracer wire in a box at grade

_					_	
Co	m	m	•	n	tc	٠
LU			_		LS	