

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSUBD20210775  
Address: 1201 SW LONGVIEW BLVD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Storm Sewer Construction Inspection</b>	Ronald Paynter	Partial	Wednesday, September 01, 2021

Informational:

1	Misc	They laid 130 feet of 24 inch HP storm pipe and 45 feet of 18 inch HP storm pipe. They also set curb inlets 501, 502 and 503. They also poured collars and inverts for all 3 structures. RP 8-30-21
---	------	---

Informational:

2	Misc	Crew was rained out today. RP 8-31-21
---	------	---------------------------------------

Informational:

3	Misc	They laid 152 feet of 18 inch HP storm, 170 feet of 15 inch HP storm pipe and 150 feet of 15 inch HDPE storm pipe. They also set curb inlets 504, 505, 506 and 507 and junction structure 505.1 and field inlet 505.2. They poured collars and inverts for all structures. RP 9-1-21
---	------	--

**Comments:**