CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20210596

Address: 2102 NW ASHURST DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Inspector: Outcome: Date:

All Rough Inspection - Michael Harkins Failed Thursday, September

Residential 02, 2021

Corrective Action Required:

1 Miscellaneous Tighten anchor bolts garage

Correction Provide CS-PF nailing at SGD per plan

Seal fire blocking above fireplace Provide boca plate ice maker line

Provide H2.5 or truss lock screws covered patio trusses

Provide nails in LTHJA26 hanger bed 1 closet &. Single car garage

Provide LUS24 hangers per truss plans at M3 trusses

Provide solid blocking at sheathing break & nail per code left of kitchen

window

Nail exterior wall sheathing corner at kitchen sink & bed #1 near window &

dining = throughput

Provide min 4 studs below each girder truss bearing point per roof plan

Strap cut top plate bed #2 interior load bearing wall

Nail LIBs per code

Seal exterior penetrations bed #3 closet

Complete pyro-guard to top plate bed #3, at HVAC line set & garage

Provide joist hangers above service panel

Comments: