

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20204977
Address: 202 NW AMBERSHAM DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sidewalk Inspection	Ronald Paynter	Partial	Thursday, September 02, 2021

Corrective Action Required:

1	Misc	Forms were placed and aggregate was present and compacted, but sub-grade was too soft to pour. Remove and replace sub-grade or wait until it dries out. Need to call in another inspection before pouring. Also need to remove and replace broken panel by ADA ramp. RP 9-1-21
---	------	--

Informational:

2	Misc	They removed the broken panels and the sub-grade has dried out enough to pour. Forms were placed and aggregate was present and compacted. RP 9-2-21
---	------	---

Comments: