

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSITE20212975
Address: 20 SW PERSELS RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Surface	Nick Lightner	Partial	Wednesday, September 08, 2021

Informational:
1 Misc 9/7/21 9:00 - Walked site to make sure no water was standing, contractor plans to start setting rebar to pour concrete tomorrow at 6:30.
14:37. Contractor was installing rebar for the pour tomorrow morning.

Informational:
2 Misc 9/8/21 8:40 - Crew poured the concrete slab.

Comments: