

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20202008
Address: 2030 NW OBRIEN RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Storm Sewer Construction Inspection	Ronald Paynter	Partial	Wednesday, September 08, 2021

Informational: 1 Misc	They laid 160 feet of 15 inch HDPE storm pipe. They also set manhole 4-2 and curb inlet 4-3. RP 8-24-21
Informational: 2 Misc	They laid 250 feet of 18 inch HDPE storm pipe. They also set manhole 5-2 and poured collars and invert. RP 8-25-21
Informational: 3 Misc	They laid 100 feet of 18 inch HDPE storm pipe. They also set field inlets 9-2 and 10-2. They poured collars and inverts also. RP 8-26-21
Informational: 4 Misc	They ran into rock today, so they laid 50 feet of 18 inch HDPE storm pipe on line 9. They also poured trench checks on lines 9 and 10. RP 8-27-21
Informational: 5 Misc	Crew was rained out today. RP 8-31-21
Informational: 6 Misc	They laid 225 feet of 15 inch HDPE storm pipe. They also set curb inlets 5-3 and 5-4. RP 9-1-21
Informational: 7 Misc	They laid 60 feet of 24 inch HDPE storm pipe. They also poured collars and invert for storm manhole 7-2. RP 9-2-21
Informational: 8 Misc	Storms caused a rain out today. RP 9-3-21

Informational:

9 Misc

They laid 200 feet of 24 inch HDPE storm pipe. They also set storm manhole 7-3. RP 9-7-21

Informational:

10 Misc

They laid 35 feet of 15 inch HDPE storm pipe. They also set curb inlets 1-4, 1-3, 7-4 and poured collars and inverts. RP 9-8-21

Comments: