

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20204839
Address: 3104 SW ARBORIDGE DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Line - Construction Inspection	Tom Taylor	Partial	Tuesday, September 07, 2021

Informational:

1 Misc

On Wednesday, 9-01-2021. The Contractor Emery Sapp. Performed a pressure test on the water main that failed to hold the 150 lbs of air introduced.

On Thursday, 9-02-2021. Another test cycle was held for the air pressure testing and passed holding the 150 lbs for 2 hours.

On Thursday, 9-02-2021. Emery Sapp completed chlorination for the water line.

On Tuesday, 9-07-2021. Emery Sapp de-chlorinated water line and are waiting on water Services to provide (2) construction taps.

On Wednesday, 9-08-2021. Emery Sapp provided water samples that were taking to Key stone Lab for bacteria testing. (4) samples were taken.

Comments: