

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20210481

Address: 2550 SW 3RD ST, LEES SUMMIT, MO 64081141 NW MORTON DR, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Pavement-Curb Construction</b>	Ronald Paynter	Partial	Thursday, September 09, 2021

Informational:

1 Misc

Turner & Michael formed and poured 400 feet of curbing and center median. They used 57 cubic yards of 4K KCM MB mix from Show Me Ready Mix. They formed and poured 1 curb inlet and will have to come back for the other one since the lid was busted and removed. They used white cure on all the concrete. RP 8-17-21

Informational:

2 Misc

Turner & Michael grouted all the openings in the curbs and replaced the panels that were broken. RP 9-9-21

**Comments:**