

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20210599
Address: 2051 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
In-wall Inspection	Michael Harkins	Failed	Thursday, September 09, 2021

Corrective Action Required:

1	Miscellaneous Correction	Secure pex per code Support vertical DWV 2" & smaller at midpoint Secure MC cables per code Provide pigtails at bonding screws Provide boca plates at DWV Secure bottom plate per plan Provide fire rated backing per plan
---	--------------------------	--

OK TO SHEETROCK BEHIND WALK-IN COOLER

Comments: