CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #:PRRES20210408Address:3113 SW BLUE RIBBON ST, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Patrick Schonfeldt	Failed	Thursday, September 09, 2021
Corrective Action Required:			
1 Misc	 -strap dbl top plate with plate breaks less than 24" offset-see garage, 1st floor front bath -Address rafters landing on multiple blocks and smart siding throughout, no rafter/joist/top plate connection, rafter ties, submit engineer letter -Lap and nail together ceiling joists at north side garage wall R802.5.2.1 -LIB bracing at entry hall per plans -Purlin struts no less than 45 degree angle -Nail exterior sheathing to header and studs per CS-PF design, page D3, R602.10.6.4, all locations per plans 		
	OK TO INSULATE		

Comments: