

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20183647
Address: 1401 NW VIEW HIGH DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Storm - Outlet Structure	John Jackson	Partial	Thursday, August 19, 2021

Informational:

1	Misc	8/19/21 Thursday (Clarkson Gregg crew) Began modifications of junction box 707 to area field inlet by cutting to entrance on both side of the inlet. They will add to steep channel flumes for entrance of water into storm system.
		9/10/21 Friday (Clarkson Gregg - crew) Contractor had to adjust (raise) all the storm boxes to the proper height (match street) along River Road. Inspector will ensure storm boxes and storm line is clean and clear at a later date.

Comments: