

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20210775
Address: 1201 SW LONGVIEW BLVD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Storm Sewer Construction Inspection	Ronald Paynter	Partial	Friday, September 10, 2021
Informational: 1 Misc	They laid 130 feet of 24 inch HP storm pipe and 45 feet of 18 inch HP storm pipe. They also set curb inlets 501, 502 and 503. They also poured collars and inverts for all 3 structures. RP 8-30-21		
Informational: 2 Misc	Crew was rained out today. RP 8-31-21		
Informational: 3 Misc	They laid 152 feet of 18 inch HP storm, 170 feet of 15 inch HP storm pipe and 150 feet of 15 inch HDPE storm pipe. They also set curb inlets 504, 505, 506 and 507 and junction structure 505.1 and field inlet 505.2. They poured collars and inverts for all structures. RP 9-1-21		
Informational: 4 Misc	They poured the remaining inverts on the storm line. RP 9-2-21		
Informational: 5 Misc	Storms caused a rain out today. RP 9-3-21		
Informational: 6 Misc	They laid 225 feet of 30 inch HP storm pipe pipe. They also set curb inlets 601 and 602A. RP 9-7-21		
Informational: 7 Misc	They laid 95 feet of 30 HP and 180 feet of 24 inch HDPE storm pipe. They also set curb inlets 603 and 604 along with field inlet 602B. They poured collars and inverts for structures 601 and 602A. RP 9-8-21		

Informational:

8 Misc

They laid 30 feet of 18 inch, 105 feet of 24, and 45 feet of 15 inch HDPE storm pipe and 35 feet of 18 inch and 45 feet of 15 inch HP storm pipe. They also set curb inlets 606, 607, 608 and 609, along with junction box 605. They also poured collars and inverts for all structures. RP 9-9-21

Informational:

9 Misc

They laid 170 feet of 18 inch HDPE storm pipe and set curb inlet 602.1. They also poured collars and inverts and back filled everything for the weekend. RP 9-10-21

Comments: