

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20212128
Address: 150 NW OLDHAM PKWY, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Storm Sewer Construction Inspection	Ronald Paynter	Partial	Friday, September 10, 2021

Informational:
1 Misc They laid 150 feet of 24 inch HDPE storm pipe and set grate inlet B-1. RP 9-9-21

Informational:
2 Misc They poured collars and inverts and back filled today. RP 9-10-21

Comments: