

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20202008
Address: 2030 NW OBRIEN RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection: | Inspector: | Outcome: | Date: |
|--|----------------|----------|------------------------------|
| Storm Sewer Construction Inspection | Ronald Paynter | Partial | Saturday, September 11, 2021 |

| | |
|--------------------------|---|
| Informational: 1 Misc | They laid 160 feet of 15 inch HDPE storm pipe. They also set manhole 4-2 and curb inlet 4-3. RP 8-24-21 |
| Informational: 2 Misc | They laid 250 feet of 18 inch HDPE storm pipe. They also set manhole 5-2 and poured collars and invert. RP 8-25-21 |
| Informational: 3 Misc | They laid 100 feet of 18 inch HDPE storm pipe. They also set field inlets 9-2 and 10-2. They poured collars and inverts also. RP 8-26-21 |
| Informational: 4 Misc | They ran into rock today, so they laid 50 feet of 18 inch HDPE storm pipe on line 9. They also poured trench checks on lines 9 and 10. RP 8-27-21 |
| Informational: 5 Misc | Crew was rained out today. RP 8-31-21 |
| Informational: 6 Misc | They laid 225 feet of 15 inch HDPE storm pipe. They also set curb inlets 5-3 and 5-4. RP 9-1-21 |
| Informational: 7 Misc | They laid 60 feet of 24 inch HDPE storm pipe. They also poured collars and invert for storm manhole 7-2. RP 9-2-21 |
| Informational: 8 Misc | Storms caused a rain out today. RP 9-3-21 |

Informational:

9 Misc

They laid 200 feet of 24 inch HDPE storm pipe. They also set storm manhole 7-3. RP 9-7-21

Informational:

10 Misc

They laid 35 feet of 15 inch HDPE storm pipe. They also set curb inlets 1-4, 1-3, 7-4 and poured collars and inverts. RP 9-8-21

Informational:

11 Misc

They laid 35 feet of 18 inch and 250 feet of 15 inch HDPE storm pipe. They also set storm manholes 2-2 and 2-3, along with curb inlet 2-4. RP 9-9-21

Informational:

12 Misc

They laid 300 feet of 15 inch HDPE storm pipe and set curb inlet 6-1. They also poured collars and inverts. RP 9-10-21

Informational:

13 Misc

They laid 70 feet of 15 inch and 35 feet of 18 inch HDPE storm pipe and set curb inlets 2-5, 6-2 and 7-5. They also poured collars and inverts, then back filled and cleaned up for the weekend. RP 9-11-21

Comments: