

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20211979
Address: 516 SE DAVID RD, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Robb Popp	Failed	Monday, September 13, 2021

Corrective Action Required:

1	Miscellaneous Correction	<p>*9-13-21 Portal Frame inspection:</p> <ul style="list-style-type: none">-Nail sill plate 3" OC per code/plans-Solid block and nail horizontal panel splices per code-SEE R602.10.6.2 AND PLANS-(2) rows 16d sinkers 3" oc at top plate to header connection per code-SEE PLANS-(2) Bottom plates and min (1) 5/8" diameter anchor bolt required per plan and code-SEE DETAIL ON PLANS OR REFER TO R602.10.6.2-Restore erosion control at front of lot and clean debris from storm inlet and street before any further inspections
---	--------------------------	--

DO NOT COVER

Comments: