

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20191614
Address: 1701 SE OLDHAM PKWY, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Commercial	Robb Popp	Partial	Tuesday, September 14, 2021

Informational:
1 THIRD FLOOR —AREAS APPROVED—

BUILDING C
COMPLETE

BUILDING B
COMPLETE

BUILDING A*
-COMPLETE

Informational:
2 SECOND FLOOR —AREAS APPROVED—

BUILDING C
COMPLETE

BUILDING B
COMPLETE

BUILDING A
CORRIDOR CEILINGS TO SHAFT WALL

Informational:		COMPLETE EXCEPT 2044
3	FIRST FLOOR	— AREAS APPROVED —
		BUILDING C
		CORRIDOR CEILINGS TO SHAFT WALL
		ROOMS: 1015, 1017, 1020-1030
		STAIRWELL WALLS AND CEILING
		BUILDING B
		CORRIDOR CEILINGS TO SHAFT WALL
		ROOMS: 1002-1015
		STAIRWELL WALLS AND CEILING
		BUILDING A
		CORRIDOR CEILING TO SHAFT WALL
		EXTERIOR WALL 1032 OK TO INSULATE
		STAIRWELL WALLS AND CEILING
		ROOMS: 1016, 1018, 1041, 1042, 1043, 1044, 1046, 1050, 1053, 1053A, 1056, 1059, 1061, 1062, 1037, 1038, 1049, 1052, 1061, 1045, 1047, 1048, 1057, 1057A, 1058
		ROOM 1041 OK FOR SOFFIT FRAMING
		STAIRWELL WALLS AND CEILING
		MCAL BUILDING
		--- PRE ROCK:
		MECHANICAL ROOM 165 NORTH WALL
		ROOM 156
		Kitchen 164 OK
		CORRIDOR 167 TO 10' FROM SHAFT WALL
		CORRIDOR 169, 172, 173
		MC EXTERIOR WALLS OK FOR FOAM
		MC SHARED SPACES OK FOR RC 150-174
		MC UNITS 1-18
		AL UNITS: 102-147
Corrective Action Required:		
4	Miscellaneous Correction	2044-INCOMPLETE
		2045-INCOMPLETE
		024-REPAIR TRUSS
		MC- INSTALL PUTTY PACKS AT CORRIDOR SIDE UNITS 2, 10, 16, 18, DAMPERS AT MECH. CLOSETS 1-18
		COMPLETE DRY SYSTEM IN ATTIC

Comments: