

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRSUBD20204839  
Address: 3104 SW ARBORIDGE DR, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Water Line - Construction Inspection</b>	Tom Taylor	Passed	Thursday, September 02, 2021

Informational:

1 Misc

On Wednesday, 9-01-2021. The Contractor Emery Sapp. Performed a pressure test on the water main that failed to hold the 150 lbs of air introduced.

On Thursday, 9-02-2021. Another test cycle was held for the air pressure testing and passed holding the 150 lbs for 2 hours.

On Thursday, 9-02-2021. Emery Sapp completed chlorination for the water line.

On Tuesday, 9-07-2021. Emery Sapp de-chlorinated water line and are waiting on water Services to provide (2) construction taps.

**Comments:**