

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20191614
Address: 1701 SE OLDHAM PKWY, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Commercial	Robb Popp	Partial	Wednesday, September 15, 2021

Informational:
1 THIRD FLOOR —AREAS APPROVED—

BUILDING C
COMPLETE

BUILDING B
COMPLETE

BUILDING A*
-COMPLETE

Informational:
2 SECOND FLOOR —AREAS APPROVED—

BUILDING C
COMPLETE

BUILDING B
COMPLETE

BUILDING A
CORRIDOR CEILINGS TO SHAFT WALL

Informational:		COMPLETE EXCEPT 2044
3	FIRST FLOOR	— AREAS APPROVED —
		<p>***BUILDING C***</p> <p>CORRIDOR CEILINGS TO SHAFT WALL</p> <p>ROOMS:1015,1017,1020-1030</p> <p>STAIRWELL WALLS AND CEILING</p> <p>***BUILDING B***</p> <p>CORRIDOR CEILINGS TO SHAFT WALL</p> <p>ROOMS: 1002-1015</p> <p>STAIRWELL WALLS AND CEILING</p> <p>***BUILDING A***</p> <p>CORRIDOR CEILING TO SHAFT WALL</p> <p>EXTERIOR WALL 1032 OK TO INSULATE</p> <p>STAIRWELL WALLS AND CEILING</p> <p>ROOMS: 1016,1018,1041,1042,1043,1044,1046,1050, 1053, 1053A, 1056, 1059, 1061, 1062, 1037,1038,1049,1052,1061, 1045,1047,1048,1057,1057A,1058</p> <p>ROOM 1041 OK FOR SOFFIT FRAMING</p> <p>STAIRWELL WALLS AND CEILING</p> <p>**MCAL BUILDING**</p> <p>--- PRE ROCK:</p> <p>MECHANICAL ROOM 165 NORTH WALL</p> <p>ROOM 156</p> <p>Kitchen 164 OK-CEILING OK FOR ROCK NOT AT HOODS</p> <p>CORRIDOR 167 TO 10' FROM SHAFT WALL</p> <p>CORRIDOR 169,172,173, 34,39,42</p> <p>MC EXTERIOR WALLS OK FOR FOAM</p> <p>MC SHARED SPACES OK FOR RC 150-174</p> <p>MC UNITS 1-18, 21, 36,37</p> <p>SHARED SPACES: 150,152,153,154,157, 174,174A,</p> <p>AL UNITS: 102-147</p>
Corrective Action Required:		
4	Miscellaneous Correction	<p>2044-INCOMPLETE</p> <p>2045-INCOMPLETE</p> <p>024-REPAIR TRUSS</p> <p>COMPLETE DRY SYSTEM IN ATTIC</p>

Comments: