

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20210481

Address: 2550 SW 3RD ST, LEES SUMMIT, MO 64081141 NW MORTON DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Surface	Ronald Paynter	Partial	Wednesday, September 15, 2021

Informational:

1	Misc	Newland Paving got 2 loads of APWA Type 5R down for base before the asphalt plant went down. RP 9-14-21
---	------	---

Informational:

2	Misc	Newland Paving laid 332 tons of APWA Type 5-1R for the base. We waited until the temps reached 140 degrees. Then they laid 222 tons of APWA Type 5-01 for the surface. JM Fahey was on site doing compaction testing for the base and surface. RP 9-15-21
---	------	---

Comments: