

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20212128  
Address: 150 NW OLDHAM PKWY, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Storm Sewer Construction Inspection</b>	Ronald Paynter	Partial	Wednesday, September 15, 2021

Informational: 1 Misc	They laid 150 feet of 24 inch HDPE storm pipe and set grate inlet B-1. RP 9-9-21
Informational: 2 Misc	They poured collars and inverts and back filled today. RP 9-10-21
Informational: 3 Misc	Rodriguez Mechanical set structures A-2 and B-2. Noticed the existing storm pipe was CMP instead of HDPE that is listed on the plans. Engineering is reaching out to the Design Engineer to see if the different pipe material is ok. RP 9-13-21
Informational: 4 Misc	Their engineer said that CMP storm pipe is okay. Rodriguez laid 90 feet of 15 inch HDPE storm pipe and poured collars and inverts for structures A-2 and B-2. RP 9-14-21
Informational: 5 Misc	They laid 50 feet of 15 inch HDPE storm pipe and set curb inlets C-1 and B-4 along with grate inlet B-3. RP 9-15-21

**Comments:**