CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20202637

Address: 1001 SE BAILEY RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Inspector: Outcome: Date:

Rough Framing Inspection - Robb Popp Partial Thursday, September

Commercial 16, 2021

Informational:

1 THE FOLLOWING *BUILDING A

AREAS ARE -EXTERIOR WALLS FRAMING-

APPROVED -EXTERIOR SCREW PATTERN COMPLETE

-FIRST FLOOR, OK TO TOP OUT WALLS-

-2ND FLOOR ROOMS OK TO COVER: ELECTRICAL 216 AND DATA 215

-2ND FLOOR, OK TO TOP OUT WALLS FOR MEP

*BUILDING B

-ELECTRICAL B116 OK TO ONE SIDE FOR EQUIPMENT

-FIRST FLOOR CORRIDORS: B10, B11, B12, B13 OK TO TOP OUT WALLS FOR MEP

-EXTERIOR WALLS FRAMING-

-EXTERIOR SCREW PATTERN COMPLETE

-6/28/21 - SECOND FLOOR CORRIDORS AREA B2: B20, B21, B22, & B26 OK TO TOP OUT

WALLS FOR MEP

- ELECTRICAL ROOM B123 OK FOR ONE SIDE INTERIOR FOR EQUIPMENT

INSTALL

- ***BUILDING C
- -EXTERIOR SCREW PATTERN
- -FIRST FLOOR CORRIDORS OK TO TOP OUT GOR MEPS C10-C13, C17
- -ROOMS C116, 215A, 218A OK TO ONE SIDE FOR EQUIPMENT
- -ROOM C129 OK TO TOP OUT FOR MEP
- **BUILDING D
- -EXTERIOR WALL FRAMING AND PARAPET WALLS
- -EXTERIOR SCREW PATTERN AT NORTH AND EAST, EAST PARAPET
- **BUILDING F:
- -PARAPET FRAMING OK
- -EXTERIOR SCREW PATTERN AT NORTH PARAPET
- **BUILDING G
- -PARAPET WALLS

Corrective Action Required:

2 Miscellaneous Correction

Comments: