

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20191614  
Address: 1701 SE OLDHAM PKWY, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Rated Assembly Inspection</b>	Robb Popp	Partial	Thursday, September 16, 2021

Informational:  
1      THIRD FLOOR      -AREAS APPROVED-

BUILDING C  
COMPLETE

BUILDING B  
COMPLETE

BUILDING A  
COMPLETE

Informational:  
2      SECOND FLOOR      -AREAS APPROVED-

BUILDING C:  
COMPLETE

BUILDING B:  
COMPLETE

BUILDING A:  
COMPLETE EXCEPT AT ROOM 2044

Informational:

3 FIRST FLOOR

-ROOM 2044- SHAFT WALL LAYER

-AREAS APPROVED-

\*\*\*BUILDING C\*\*\*  
COMPLETE

\*\*\*BUILDING B\*\*\*  
COMPLETE

\*\*\*BUILDING A\*\*\*

CORRIDOR WALLS AND CELINGS OK FOR SOFFITS TO SHAFT WALL  
PRE ROCK BEHIND SHOWERS ROOMS:

-1016

RC AT LOBBY 1032

RC AT CEILINGS IN

ROOMS 1032-1035, 1037, 1039, 1055, 1056, 1061, 1062, 1016, 1018, 1046, 1047, 1049, 1050, 1052

RC AT CORRIDOR WALLS AND CEILING: 1036, 1060

-SCREW PATTERN STAIRWELLS S1, 2, 3

-RATED LAYER AT CEILINGS: 1016, 1018, 1043, 1044, 1046, 1047, 1053, 1053A

-SOFFIT AT CORRIDOR FROM BUILDING B TO ELEVATOR OK TO COVER

-SCREW PATTERN ROOMS:

1016, 1018, 1032, 1034, 1037, 1039, 1040, 1049-1052, 1054, 1056, 1057, 1057A, 1055, 1059, 1061, 1062

-RATED CEILING LAYER ROOMS 1046-1052

\*\*\*\*MCAL BUILDING\*\*\*\*

RM 165 NORTH WALL LAYER OVER SHAFT WALL

1057 WALLS FOR ELECTRICAL GEAR

RC OK ABOVE COOLER

SCREW PATTERN AT WALLS AND CEILINGS FOR COOLER

RC IN CORRIDORS FIRST 16" FOR SOFFITS: CORRIDORS

167, 176, 177, 177A, 178A, 169, 172, 173, 39, 42, 31, 34, 48

PRE ROCK AT CORRIDOR SOFFITS: 176, 177, 177A

RC ROOMS 101-147, 181, 182

RC CHANNEL ROOMS: 102-147

RC CORRIDORS 169, 172, 173

-SCREW PATTERN AT BATHROOMS -MC UNITS 1-18

-RATED LAYER AT BATHROOM CEILINGS 101-145, 147

-SCREW PATTERN AT AT AL UNITS: 101-147

-RC AT MC UNITS 1-18, 36

-RC SHARED SPACES 150-157

-RATED LAYER AT BATHROOMS 1-18

-162 FIRST LAYER AT COLUMNS AND BEAMS, PRE ROCK FOR SOFFITS

Corrective Action Required:

4 Miscellaneous  
Correction

-REMOVE ROCK AT SHAFT WALLS AND 4' PIECES IN CORRODORS MCAL bulding

-SEAL ALL GAPS/PENETRATIONS IN SMOKE WALLS

**Comments:**