

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20211033
Address: 4421 SW TANZANITE CIR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Patrick Schonfeldt	Failed	Thursday, September 16, 2021

Informational:

1	Misc	-GARAGE PORTAL EXTERIOR OK
---	------	----------------------------

Corrective Action Required:

2	Misc	--Fireblock vertical to horizontal around DWV at garage furred down -Address floor joist at garage bored for DWV less than 2" from top end of joist- repair per submitted engineer letter -Address over bored dbl 2x10 joist for DWV at 1st floor bath, repair per submitted engineer letter -All truss hangers per plans - see covered deck -Attic access at 2nd floor per plans -strap plates - Dbl top plate requires 24" offset between plate breaks- see 2nd floor bed#4 -(4) 2X stud packs at all girder truss bearing ends per plans -Nail exterior sheathing per plans
---	------	---

Comments: