

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRRES20211577  
Address: 4420 SW TANZANITE CIR, LEES SUMMIT, MO 64082

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>All Rough Inspection - Residential</b>	Patrick Schonfeldt	Failed	Thursday, September 16, 2021

Informational:

1	Misc	-GARAGE PORTAL EXTERIOR OK
---	------	----------------------------

Corrective Action Required:

2	Misc	-No city stamped truss plans on site, correction list subject to change - no plans at reinspect 9/16 -attic access requires 30" vertical clearance -strap plates- Dbl top plate requires 24" offset between plate breaks- see front entry hall, master bed -DWV trap joint separation - see above basement SE wall, support DWV every 48" oc, traps not support -Fireblock all tub traps -see trap above basement mechanical room door -Nail all exterior sheathing per plans
---	------	--

**Comments:**