

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20213323

Address: 3813 SW WALSH DR, LEES SUMMIT, MO 64082 3811 SW WALSH DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Underslab Plumbing Inspection - Residential	Patrick Schonfeldt	Failed	Friday, September 17, 2021

Corrective Action Required:

1	Misc	PLUMBING TRADES RECONFIGURING PLUMBING HEIGHTS ON 3811 AND 3813, RESCHEDULE WHEN COMPLETE
---	------	---

Comments: