

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20210103  
Address: 2100 NE INDEPENDENCE AVE, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection:                | Inspector: | Outcome: | Date:                      |
|----------------------------|------------|----------|----------------------------|
| <b>Pavement-Proof Roll</b> | Adam Nacke | Partial  | Friday, September 17, 2021 |

Informational:  
1 Misc 8/25/21 9:10 - Sat here for 10 min. Motor grader is grading the site, site is dirt with no rock or Geo-grid in place. 3rd party inspector ( PSI ) is sitting on site. Site is not ready for proof roll.

Informational:  
2 Misc Contractor poured curbs without doing a proof roll. Also I did informed him that he has to do a proof roll on the parking lot.

**Comments:**