

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20202286
Address: 2020 SW HOOK RD, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Line - Coliform Test 1	John DiMauro	Passed	Thursday, September 16, 2021

Informational:

1 Misc

On Monday, 8-16-2021. Red Ford Excavating completed Pressure testing for the 8" water line. 175 pounds of Pressure was placed into the water line for 4 hours and held the Pressure for the time limit passing the test . Red Ford Excavating performed the chlorination of water line.

On Tuesday, 8-17-2021. Red Ford Excavating D —Chlorinated water line and flushed water line.

On Wednesday, 8-18-2021. Red Ford Excavating provided water sample for (3) locations and were taken to Keystone lab.

On Friday, 8-20-2021. Test results for water sample (1) came back and failed location #1. Contractor taking sample again! Diana Johnson took the sample to Keystone Lab.

Comments: