

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20204839
Address: 3104 SW ARBORIDGE DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Surface	Tom Taylor	Passed	Friday, August 27, 2021

Informational:

1 Misc

On Thursday, 8-26-2021. Thorn and sons asphalt layer base coarse of asphalt on project. Buckthorn street has (2) lifts of base and contractor will only lay 1st coarse today and finish (2) lift tomorrow.

On Friday, 8-27-2021. Thorn Asphalt resumed base asphalt installation on Buckthorn street finishing all base asphalt for project

On Monday, 9-13-2021. Emery Sapp completed backfill of water sample test sites.

Comments: