

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20210833
Address: 940 NW PRYOR RD, Unit:H, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Above Ceiling Inspection	Mark Harding	Failed	Tuesday, September 21, 2021

Corrective Action Required:
1 THE FOLLOWING AREAS ARE APPROVED - HARD LID IN RECEPTION AREA, OK TO COVER -

Corrective Action Required:
2 Miscellaneous Correction FIRE CAULK PENETRATIONS IN SOUTH 1 HOUR WALL SUPPORT MC CABLE & LOW VOLT FIRE ALARM, still incomplete.
open box at entry way, fire alarm wire hanging.
Fire caulk rear west wall at bathroom with intumescent fire caulk, not foam.
install all heat and return ducts , tape and secure.

Comments: