

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRCOM20210103  
Address: 2100 NE INDEPENDENCE AVE, LEES SUMMIT, MO 64064

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Site Visit</b>	Adam Nacke	Partial	Tuesday, September 21, 2021

Informational:  
1 Misc Spoke with contractor about curb tear out and that he needs to remove for joint to joint.

Informational:  
2 Misc Spoke with contractor about the east entrance, There is a issue with the transition coming in and the ADA . He is waiting to here back form engineering

Informational:  
3 Misc Contractor is setting forms to pour island curbs and perimeter curb on parking lot.

**Comments:**