CITY OF LEE'S SUMMIT

Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200

DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20211584

Address: 2134 NW KILLARNEY LN, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection: Inspector: Outcome: Date:

All Rough Inspection - Michael Harkins Failed Wednesday,

Residential September 22, 2021

Informational:

1 Misc -7/12/21 OK TO COVER GARAGE PORTAL AND COVERED PORCH

Corrective Action Required:

2 Miscellaneous -PROVIDE CITY APPROVED, STAMPED PLANS FOR INSPECTION

Correction

Corrective Action Required:

3 Miscellaneous Fire block both dead space master bed/closet

Correction Seal gap at double top plate master shower

Provide 4 studs at GT bearing point closet near laundry

Provide mid point support vertical DWV 2"

& smaller

Seal fire blocking HVAC chase laundry Seal fire blocking dead space bed #2

Replace stud bed #2 closet

Seal upward penetrations at fireplace Seal fire blocking above fireplace

Fire block & seal both dead spaces in great room

Complete HVAC in chase near SGD Provide joist hanger at (4) LVLs bath #4

Fire blocking at soffit bath #4
Seal upward penetration bath #4
Seal top of furr out at shower bath #4

Fire block / insulate DWV bath # 4 /garage Address notched joist bath #4 Complete HVAC in chase bath #4 Nail studs at intersecting wall corners per code Double every other joist per plan garage chase at 20 min door Fire block / insulate DWV Nail LIBs throughput Provide protection plate sump discharge stair landing Provide joist hangers basement near stairs Nail off joist hanger at LVL near stairs Address triple floor joist at missing cantilever under fireplace Identify ufer ground with green tape both ends Nail exterior wall sheathing per code

Comments: