

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20212841
Address: 4395 SW AMETHYST DR, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Underslab Plumbing Inspection - Residential	Patrick Schonfeldt	Failed	Thursday, September 23, 2021

Corrective Action Required:

1	Misc	-UNABLE TO INSPECT COMPLETE DWV DUE TO MUD COVER, UNCOVER DWV FOR INSPECTION - SEE WASTE LINE FROM WYE CONNECTOR TO DRAIN TO 4" CLEANOUT, UNABLE TO INSPECT WASTE LINES WITH MUD COVER
---	------	--

Comments: