

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20211078

Address: 1450 NE DOUGLAS ST, LEES SUMMIT, MO 64086 1460 NE DOUGLAS ST, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Pavement-Stabilized Subgrade	Joe Starlin	Partial	Thursday, September 23, 2021

Informational:

1 Misc

9/23/21 Thursday

Contractor has been working to stabilize turn lane with Geogrid and 6" of aggregate rock (AB-3).

They faced numerous set backs due to weather, soil conditions, utilities and a bust in grading. We now at the point cleaning out the soft areas to add the proper depth of aggregate. Contractor should be ready for a roll test by Monday.

Comments: