

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSUBD20211078

Address: 1450 NE DOUGLAS ST, LEES SUMMIT, MO 64086 1460 NE DOUGLAS ST, LEES SUMMIT, MO 64086

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Pavement-Stabilized Subgrade</b>	Joe Starlin	Partial	Thursday, September 23, 2021

Informational:

1 Misc

9/23/21 Thursday

Contractor has been working to stabilize turn lane with Geogrid and 6" of aggregate rock (AB-3).

They faced numerous set backs due to weather, soil conditions, utilities and a bust in grading. We now at the point cleaning out the soft areas to add the proper depth of aggregate. Contractor should be ready for a roll test by Monday.

9/24/21 Friday

Contractor continued to prepare Turning Lane for Proof Roll @ 9:00AM Monday.

**Comments:**