

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRCOM20202637
Address: 1001 SE BAILEY RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Rated Assembly Inspection	Robb Popp	Partial	Monday, September 27, 2021

Informational:

1	FIRST FLOOR	**AREAS APPROVED**
---	-------------	---------------------------

- SHAFT LAYER AT BUILDING A/B SEPARATION WALL BOTH SIDES
- SCREW PATTERN AND FIRE TAPE SHAFT WALL BUILDING A
- SHAFT LAYER AT BUILDING C/D SEPARATION WALL
- SCREW PATTERN AT SHAFT WALL BUILDING C

Corrective Action Required:

2	Miscellaneous Correction	-SEAL GAP AT TOP OF SECOND LAYER AND ALL PENETRATIONS AT SHAFT WALL BUILDING A
---	-----------------------------	--

Corrective Action Required:

3	SECOND FLOOR	<ul style="list-style-type: none">-SHAFT WALL LAYER AT BUILDING A-BETWEEN FLOOR SEPARATION AT BUILDING A/B SHAFT WALLS-SHAFT LAYER AT MECHANICAL/ PLUMBING CHASES ROOMS A218,A214
---	--------------	---

Comments: