

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20202637  
Address: 1001 SE BAILEY RD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
<b>Pavement-Proof Roll</b>	Tom Taylor	Passed	Tuesday, September 21, 2021

Informational:

1 Misc

On Friday, 8-21-2021. Macown Gordon provided a proof roll that failed on the parking lot west of the school. Contractor will dig out wet soil and place 3" shot rock with Geo-grid and then place type 5 aggr.

On Monday, 8-30-2021. Thorn and Son's layer 6" of type 5 rock on parking lot located at the far south parking lot south of the gym.

On Tuesday, 9-21-2021. She Diggs it completed rock fill grading on main parking lot front of entrance of Middle School. Grading was also completed on the west outer road on the west side of the project. A proof roll was performed and passed all locations mentioned above.

**Comments:**