

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20202008
Address: 2030 NW OBRIEN RD, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Sanitary Sewer - Mandrel	Adam Nacke	Failed	Monday, September 27, 2021

Informational:
1 Misc 9-24-21 11:00 AN. Began Mandrel test at 9:30 and stoped at 11:00 because contractors poured the concrete inverts wrong not allowing the mandrel to enter the 8" pipe. Inverts need to be fixed. Andrew is going to call and reschedule.

Corrective Action Required:
2 Misc All mandrel test passed EXCEPT between MH 4-4 and M4-3 . Mandrel got stuck around 14ft from MH 4-3 FAILED

Comments: