

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20210481

Address: 2550 SW 3RD ST, LEES SUMMIT, MO 64081141 NW MORTON DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Water Line - Construction Inspection	Steve Robbins	Partial	Friday, September 24, 2021

Informational:

1 Misc

Redford connected to the existing valve and installed a fire hydrant, it is 3ft off back of curb, I checked with water and that is okay. They are planning on laying the pipe and installing all the bends and then pouring thrust blocks when they are finished. They have several bends to be installed.

Comments: