

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20210648
Address: 3114 SW BLUE RIBBON ST, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Patrick Schonfeldt	Failed	Tuesday, September 28, 2021

Corrective Action Required:

1	Misc	-Add joist hangers at tail joist to header connections at garage attic access -same cj requires hanger at header for hip opposite end of attic access -Fireblock around DWV and pex vertical at garage furred down -CS-PF braced wall design all locations per plans -Secure all vertical DWV 2" or less at mid point- see 2nd floor master bath -Anchor all SCH 40 steel columns to floor at basement -Fireblock deadspace between walls at basement bath shower
---	------	---

Comments: