

CITY OF LEE'S SUMMIT  
Development Services Department  
220 SE Green Street  
Lee's Summit, MO 64063  
(816)969-1200  
**DEVSERVICES.CITYOFLS.NET**

## Inspection Summary

Permit #: PRSUBD20211138  
Address: 1201 SW LONGVIEW BLVD, LEES SUMMIT, MO 64081

---

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

| Inspection:                    | Inspector:     | Outcome: | Date:                            |
|--------------------------------|----------------|----------|----------------------------------|
| <b>Sanitary Sewer - Vacuum</b> | Ronald Paynter | Partial  | Wednesday,<br>September 29, 2021 |

Corrective Action Required:

|   |      |   |
|---|------|---|
| 1 | Misc | All manholes except 5-A4 passed their vacuum test. They replaced a busted ring on 5-A4, but it still failed. They water plugged the manhole and we will retest it on Friday. RP 9-29-21 |
|---|------|---|

**Comments:**