

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20211296
Address: 3118 SW BLUE RIBBON ST, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Underslab Plumbing Inspection - Residential	Patrick Schonfeldt	Failed	Thursday, September 30, 2021

Corrective Action Required:

1	Misc	9/30/21 - INSPECTED DYE TEST FOR UNDERSLAB PLUMBING WASTE PERFORMED BY PLUMBING CONTRACTOR, DYE TEST ACCEPTABLE, NO VISUAL INSPECTION OF UNDERSLAB PLUMBING PERFORMED, UNDERSLAB WAS POURED WITHOUT INSPECTION
		SUBMIT LETTERS FROM BUILDER, PLUMBER, AND INTERIOR DRAIN TILE CONTRACTORS AS REQUESTED BY INSPECTION MANAGER MARK HARDING

Comments: