

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20213818
Address: 4720 NE FREEHOLD DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Underslab Plumbing Inspection - Residential	Khanh Nguyen	Failed	Friday, October 01, 2021

Corrective Action Required:

1 Misc

****THE PREVIOUS INSPECTION WAS DENIED BUT ERRONEOUSLY ENTERED AS PASSED. CORRECT THE FOLLOWING DEFICIENCIES:**

-VENT SHOWER TRAP
-DRAIN USED FOR WET-VENTING SHALL ONLY BEE ALLOWED FOR BATH GROUP.
CANNOT USE 2" WASTE STACK FROM ABOVE TO WET VENT THE WATER
CLOSET. CONNECT THIS WASTE STACK DRAIN TO DOWNSTREAM OF BATH
GROUP
-SHALL USE LONG SWEEP FITTINGS, NOT SHORT SWEEP FITTINGS FOR ALL
VERTICAL-TO-HORIZONTAL CONNECTIONS

Comments: