

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20211772
Address: 314 NW AMBERSHAM DR, LEES SUMMIT, MO 64081

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Michael Harkins	Not Ready	Wednesday, September 29, 2021

Corrective Action Required:

1	Miscellaneous Correction	**PROVIDE MIN 3/4" GRAVEL ST LOT ENTRANCE -Nail siding to sill plates per code -Frame and anchor 3rd garage PFH per detail -Complete b-vent chase and Fb as required -Protect dryer duct at top wall plate -Nail all CSPF walls sheathing per plan detail -Nail together the girder truss above rear dining per truss detail -Provide ladder on site. Sill plates shall be anchored to foundation wall per code **DO NOT INSULATE
---	-----------------------------	---

Comments: