

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRSUBD20211078

Address: 1450 NE DOUGLAS ST, LEES SUMMIT, MO 64086 1460 NE DOUGLAS ST, LEES SUMMIT, MO 64086

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
Storm Sewer Construction Inspection	Joe Starlin	Partial	Friday, October 01, 2021

Informational:

1 Misc

They found the gas line in the way of the storm pipe. It will have to be removed.

8/19/21 Thursday

Contractor installed approximately 120' of 12" HDPE storm pipe from junction box 4 as per plan.

Contractor has poured collars on all storm pipe that leads into storm boxes that were previously installed.

8/24/21 Tuesday

Contractor had to make changes to fall in storm outlet do field condition. The fall has to be increased to avoid existing utilities (see storm C 7.0). 15"RCP storm pipe is being adjust to fit converted inlet to junction box to newly installed inlet.

8/25/21 Wednesday

Contractor poured collars & invert for modified junction box and newly installed inlet.

9/2/21 Thursday

Contractor installIng CI that is along the driveway see C-6. The trench drain

will not be installed and approved by City Engineer revision of plans was submitted.

9/7/21 Tuesday

Contractor poured collars & invert on newly installed CI .

9/17/21 Friday

Contractor completed roof drains approximately 2 weeks ago.

10/01/21 Friday (Breit Const.)

Contractor is adjusting Curb Inlet (CI) Lid along the driveway approximately 1' high to better match grade of opposite drive.

Comments: